



S.R. 202, Section 61S  
East Norriton Township, Montgomery County



# Construction Update March 2024

**On Johnson Highway**, the contractor is currently constructing new sidewalk and will begin the reconstruction of the Arch Street intersection this spring.



The contractor will also continue with roadway paving activities at the DeKalb Pike intersection, after the completion of sanitary sewer relocation work.

**On SR202 between Carriage Lane and Jefferson Crossing**, the contractor is continuing with the installation of the new sanitary sewer system.



Once the sanitary sewer installation is complete, the contractor will resume the drainage installation and roadway paving activities between Johnson Highway and Hartranft Boulevard. The contractor will also continue with the construction of the precast concrete culvert top slab and backfilling, followed by remaining roadway paving north of Lawnton Road.





S.R. 202, Section 61S  
 East Norriton Township, Montgomery County  
**Construction Update**  
**March 2024**



**On SR202 between Jefferson Crossing and Germantown Pike, the PECO Gas contractor is continuing with the new Gas main installation and abandonment of the old gas main.**



The contractor is also continuing with the installation of new water main and service laterals so the old main can be abandoned.

**On Germantown Pike, the contractor is continuing with installation of new water main and service laterals on the west side of the intersection.**



The contractor will also perform sanitary sewer relocation work in this area once the water and gas relocations are complete.





S.R. 202, Section 61S  
East Norriton Township, Montgomery County



# Construction Update March 2024

**On SR202 between Germantown Pike and Township Line Road**, PECO Gas is continuing with gas service relocations and the PennDOT contractor is continuing with water main and service relocations.



Once the water main relocations are complete and the old main can be abandoned and the contractor can begin the relocation of the new sanitary sewer system from Germantown Pike to McDonalds.

**On Dekalb Boulevard**, the contractor will complete the installation and activation of the new watermain and begin the installation of the new storm drainage.



This will be followed by the construction of the new noise barrier wall between DeKalb Blvd and DeKalb Pike.





S.R. 202, Section 61S  
 East Norriton Township, Montgomery County  
**Construction Update**  
**March 2024**



**On Township Line Road**, PECO Electric’s contractor is relocating underground electrical conduits to the north side of the road between Swede Road and DeKalb Pike.



Following the relocation of the underground electric, PECO Gas will begin the relocation of the gas main and the transfer of services. Installation of the new sanitary sewer system will take place after the relocation of the gas main.

The SR202-61S project is scheduled to be completed by the end of 2027.

