



S.R. 073, Section 04N
Cheltenham Township, Montgomery County
Construction Update
October 2024



Work Performed To Date:

Construction of the SR 073/Church Road and SR 2054/Greenwood Ave project began in August 2024 with tree clearing operations along the sides of the roadways, in order for PECO Electric and Verizon to relocate their utility poles.





S.R. 073, Section 04N
Cheltenham Township, Montgomery County
Construction Update
October 2024



The contractor also performed tree clearing on a parcel on the south side of Greenwood Avenue, which will be the location of the future Bioretention Basin, which will be constructed as part of the drainage improvements associated with the project.



In September, the contractor milled and overlaid the existing roadway on Church Road to address deteriorated condition of the existing roadway and to provide a smoother and safer pavement during the construction of the project.





S.R. 073, Section 04N
Cheltenham Township, Montgomery County
Construction Update
October 2024



Upcoming Work:

Significant aerial and underground utility relocation work is underway on the project and will continue through the fall and winter. PECO Electric, Comcast and Verizon will each relocate their aerial services to newly installed poles and PECO Gas and Verizon will relocate their underground facilities to make way for the new drainage associated with the roadway widening. The utility companies will utilize daytime detours and flagging operations to perform their relocation work.

The PennDOT contractor's staged reconstruction of Church Road and Greenwood Avenue will begin in Spring 2025, following the relocation of the utilities.

The SR073-04N Church Rd project is scheduled to be completed by the end of 2026.