STATE ROUTE 29 (N. MOREHALL ROAD) SINKHOLE REMEDIATION

PROJECT BRIEFING

EAST WHITELAND TOWNSHIP
BOARD OF SUPERVISORS MEETING – 6/12/2024



PURPOSE AND AGENDA

- Purpose: provide East Whiteland Township with an update on the SR 29 Sinkhole Remediation Project
- Agenda:
 - Overview
 - Proposed Improvements
 - During Construction
 - Project Schedule
 - Questions






PROJECT LOCATION





SINKHOLE HISTORY

- Repeated sinkholes:
 - Winter 2023
 - Spring 2024









DESIGN / SITE INVESTIGATION




- 2024 Geotechnical Investigation
 - Multichannel Analysis of Surface Waves (MASW)
 - Ground Penetrating Radar (GPR)
 - Test Borings
 - Video of Storm/Sewer Lines






DESIGN / SITE INVESTIGATION





PROPOSED IMPROVEMENTS

- Limited mobility grouting (LMG) program
- Shallow sinkhole repairs
- Drainage improvements
 - Pipe lining / pipe replacement
 - Swale lining
- New pavement construction





PROPOSED IMPROVEMENTS

Limited Mobility Grouting Program – Typical Layout

Typical LMG Equipment:

- Drill Rig
- Grout Pump
- Grout Hose(s)
- Air Compressor
- Air Compressor Hose(s)
- Skid-Steer
- Grout Material
 - a) Concrete trucks
 - b) Batch Plant with Sand/Cement Staging Area


Other Equipment / Site Materials:


- Water Truck or Water-Main Connection
- Temporary Casing
- 3. Waste Grout





PROPOSED IMPROVEMENTS





TREATMENT PATTERN DETAIL FOR LIMITED MOBILITY GROUTING

NOT TO SCALE

LEGEND:

- PRIMARY GROUT INJECTION HOLE
- O SECONDARY GROUT INJECTION HOLE (IF NECESSARY)



Typical grout hole drilling




PENNDOT CONSTRUCTION

- Proposed Traffic Control Plan
 - Stage 1 Short term / off peak closures for median removal and temporary pavement.
 - Stage 2 Northbound construction. Shift all traffic to southbound lanes. Maintain one through-lane in each direction.
 - Detour Atwater Drive along Quarry Hill Road
 - Detour Flat Road
 - Stage 3 Southbound construction. Shift all traffic to northbound lanes. Maintain one lane in each direction. Maintain turning lanes for Atwater Drive and Wawa.
 - Stage 4 re-construct median curb and re-establish original roadway




STAGE 2 DETOUR






STAGE 2 DETOUR




STAGE 2 (LONG TERM)




STAGE 3 DETOUR







STAGE 3 DETOUR





PLANNED PROJECT SCHEDULE

Contractor Notice to Proceed – September 2024

Project Construction (2024 - 2025)

Finish Northbound Work (Stage 2) – January 2025

Finish Southbound Work (Stage 3) – June 2025

Complete final paving, striping, signage, cleanup and finish project – July 2025



Questions?

Project Website:

Route 29 (Morehall Road) Sinkhole Remediation Project (pa.gov)

Project Contact:

Curt Venditti, PE

PennDOT Consultant Project Manager

c-cvenditt@pa.gov

