



S.R. 202, Section 61N
Whitpain Township, Montgomery County
Construction Update
June 2024



On SR202 south of SR73, the contractor has completed all drainage, curb and sidewalk installation and has paved the bituminous base and binder for the roadway between the PA Turnpike and Wawa.



The contractor has also constructed the cast-in-place wing walls and the concrete approach slabs for the second stage of the box culvert near CVS. Final roadway paving and placement of pavement markings will take place this summer, between Swede Road and Wawa.

On SR202 north of SR73, the contractor has completed the installation of the new drainage, curb and sidewalk and has paved the bituminous base and binder for the roadway between the Kohls Shopping Center and Village Square.



Excavation for the second stage of the precast box culvert near Kohls has been completed for the southern portion, and the phased construction of the new twin-cell culvert will take place this summer. After the completion of the culvert, the concrete pavement will be constructed towards the SR73 intersection.



S.R. 202, Section 61N
 Whitpain Township, Montgomery County
Construction Update
June 2024



On SR73 west of SR202, the contractor has completed the construction of the cast-in-place wing walls for the first stage of the new concrete box culvert at 2nd Avenue. The contractor has also placed new curb and sidewalk on the west side of the culvert and has paved the bituminous base and binder for the roadway.



The contractor is currently constructing the top-slab of the culvert, which will be followed by construction of the concrete approach slabs.

On SR73 east of SR202, drainage installation has been completed in front of the Center Square Shopping Center and PECO crews are in the process of relocating the existing gas main.



Following the relocation of the gas main, demolition of the existing culvert near Wells Fargo will begin this summer, after which the contractor will begin the installation of the new concrete box culvert.

The SR202-73 project remains on schedule for a September 2025 completion.