U.S. 202 (EAST DEKALB PIKE) SINKHOLE REMEDIATION

PROJECT BRIEFING

UPPER MERION TOWNSHIP
BOARD OF SUPERVISORS WORKSHOP – 6/6/2024



PURPOSE AND AGENDA

- Purpose: provide Upper Merion Township with an update on the SR 202 Sinkhole Remediation Project
- Agenda:
 - Overview
 - Proposed Improvements
 - During Construction
 - Project Schedule
 - Questions



Photo source: NBC10 Philadelphia



PROJECT LOCATION





SINKHOLE HISTORY


- Repeated sinkholes:
 - Summer 2023
 - Winter 2023
 - Spring 2024 (additional pavement settlement)








SITE INVESTIGATION





2D Visualization of MASW Data

- 2024 Geotechnical Investigation
 - Multichannel Analysis of Surface Waves (MASW)
 - Electrical Resistivity Imaging (ERI)
 - Ground Penetrating Radar (GPR)
 - Test Borings
 - Video of Storm/Sewer Lines



Cross Section of MASW Green Line and Test Boring Correlation



PROPOSED IMPROVEMENTS

- Limited mobility grouting (LMG) program
- Shallow sinkhole repairs
- Drainage improvements
 - Pipe lining / pipe replacement
- New concrete pavement construction
- Relocation of water main (American Water)



Photo source: NBC10

Philadelphia



PROPOSED IMPROVEMENTS

Limited Mobility Grouting Program – Typical Layout

Typical LMG Equipment:

- Drill Rig
- Grout Pump
- Grout Hose(s)
- Air Compressor
- Air Compressor Hose(s)
- 6. Skid-Steer
- Grout Material
 - a) Concrete trucks
 - b) Batch Plant with Sand/Cement Staging Area

Other Equipment / Site Materials:

- Water Truck or Water-Main Connection
- Temporary Casing
- 3. Waste Grout






PROPOSED IMPROVEMENTS



Battered grout hole drilling near overhead utilities



Vertical grout hole drilling








PENNDOT CONSTRUCTION

- Proposed Traffic Control Plan
 - Stage 1 Maintain 2 southbound lanes along 202.
 - Detour northbound traffic along Henderson Road to Saulin Boulevard.
 - Stage 2 Maintain 2 northbound lanes along SR 202.
 - Detour southbound traffic along Saulin Boulevard to Henderson Road.

Maintain access to all adjacent properties and businesses.



STAGE 1 DETOUR







STAGE 2 DETOUR





LEGEND

- WORK AREA

ACTIVE TRAFFIC PATTERN

- CHESTER VALLEY TRAIL
- SB DETOUR ROUTE

- TRAFFIC SIGNAL AND LANE CONFIGUREATION ADJUSTMENTS


400 FEET

- STAGE 2

200

CROSS SECTION

US 202 Construction Work Zone Typicals





PLANNED PROJECT SCHEDULE

Contractor Notice to Proceed – September 2024

Project Construction (2024 - 2025)

Finish Stage 1, begin Stage 2 – January 2025

Finish Stage 2, begin final paving, striping, signage – May 2025

Complete final paving, striping, signage, cleanup and finish project – July 2025



Questions?

Project Website:

U.S. 202 (DeKalb Pike) Sinkhole Remediation Project (pa.gov)

Project Contact:

Curt Venditti, PE

PennDOT Consultant Project Manager

c-cvenditt@pa.gov

